

**INFRASTRUCTURE, TECHNOLOGY, TRANSPORTATION,
AND SUSTAINABILITY (ITTS)
COMMITTEE MEETING
Tuesday, November 18, 2025
immediately following the Parks and
Recreation Committee which starts at 6:00 pm.**

MINUTES

Committee: Chairperson, Mr. Weiss, Ms. Burckley, Mr. Moore, and Mr. Strenfel
Staff: Mr. Krack, Mr. Watson, and Ms. Getzfread

I. Call to Order at 6:30 pm. Mr. Strenfel excused.

II. Public Comment on Non-Agenda Items

There was no public comment.

III. Committee Member Updates/Discussions

There were no updates or discussions.

IV. New Business

A. No Right Turn on Red in Downtown.

Mr. Krack provided information on the request and the proposal from the Borough's traffic engineer.

Mr. Moore made a Motion to recommend Borough Council approve the Bowman Work Order Authorization for Traffic Signal Plan Modifications at Bridge Street/Gay Street and Bridge Street/Main Street in the amount of \$9,600. Second by Ms. Burckley. Motion passed 3-0.

B. Motion to recommend Borough Council approve the Droptine proposal to remove and replace the ADA ramps at Vanderslice and North Main in the amount of \$13,200.

Ms. Burckley made a Motion to recommend Borough Council approve the Droptine proposal to remove and replace the ADA ramps at Vanderslice and North Main in the amount of \$13,200. Second by Mr. Moore. Motion passed 3-0.

C. Motion to recommend Borough Council approve the Ply-Mar Construction and Rosato Masonry proposal to install a traffic calming bump-out and crosswalk on Bridge Street in the amount of \$13,000 and \$7,200 respectively.

Mr. Moore made a Motion to recommend Borough Council approve the the Ply-Mar Construction and Rosato Masonry proposal to install a traffic calming bump-out and crosswalk on Bridge Street in the amount of \$13,000 and \$7,200 respectively. Second by Ms. Burckley. Motion passed 3-0.

- D. Motion to recommend Borough Council approve the RVE engineering proposal for the Bridge Street Sanitary Sewer in the amount of \$65,759.

Mr. Moore made a Motion to recommend Borough Council approve RVE engineering proposal for the Bridge Street Sanitary Sewer in the amount of \$65,759. Second by Ms. Burckley. Motion passed 3-0.

- E. Discussion regarding request for crosswalks at St Mary's Street and Dayton Avenue.

Mr. Krack provided information regarding the request from St Mary of the Assumption Parish to install crosswalks at St, Mary's Street and Dayton Street. He also suggested the location should also include all-way stop signs at the intersection. Staff will get cost estimates prior to the next meeting in January.

- F. Motion to cancel the December 16, 2025 meeting.

Mr. Moore made a Motion to cancel the December 16, 2025 meeting. Second by Ms. Burckley. Motion passed 3-0.

V. Infrastructure

- A. Engineering Reports (Jan, Apr, Jul, Oct only)

There are no reports for this month.

- B. Stormwater Management

Mr. Krack reported there was no information yet from the Commonwealth on the grant request for the Third Avenue Project. He also reported the Cedar Avenue Project was pushed into 2026 due to the potential need for easement agreement with property owners. Mr. Watson reported that due to the change in schedule, the Streets Department actively monitors the cleaning out of the current inlets.

- C. Phoenix Wheel

Mr. Krack reported work continues on the project but that most of the current work is being done under roof at an off-site location. He expects the support columns should be installed sometime in December and the wheel itself beginning sometime in March 2026.

D. Borough Properties and Habitat for Humanity

Mr. Krack reported design work was being completed. Next step is to work with the Solicitor to develop the documents needed to transfer the property. This will be done prior to the submission of SALDO plans to the Planning Commission so that Habitat is the owner of the property on the plan submission.

F. Borough Parking Lots

Nothing new to report at this time.

VI. Transportation

A. Bridge and Starr Street

Mr. Krack reported the bid package is being prepared and will be reviewed by the funding agencies and Borough Solicitor. He expects that could happen sometime in December.

B. Paradise Street – Phase 2

Mr. Krack reported the project remains in limbo until HUD approves the grant funding to the County. With the passage of the federal budget last week, he expects to hear something within the next couple of weeks. Assuming that occurs, bid package for this project could also be ready in December or January.

C. Bridge and Nutt – 23 Corridor Improvements

Mr. Watson reported the contractor has submitted the project specification for review by PennDOT. Traffic signals will be modified first, then the actual construction of the intersection would occur in early Spring.

D. Trails – Fillmore Street Tunnel Inspection

Mr. Watson reported the paving of the next section of the French Creek Trail was completed last week. Bollards and gates will be installed in the near term to prevent vehicles from travelling on the trail.

Mr. Krack reported RVE had completed their inspection of the Fillmore Street Tunnel. Early indication is that nothing has changed since the original inspection in 2022. Upon receipt of the final report, he will add to the next committee packet.

E. Starr Street (SR 0029) and 2nd Avenue Project

Nothing new to report at this time.

VII. Sustainability

A. PXVNEO

Mr. Watson reported the equipment has been ordered and should arrive before the end of the year. Foundation and utility work will be ongoing with anticipated start-up in early Spring.

B. Solar Installation - Rec Center

Ms. Getzfread reported the County should approve the contract at their regular meeting later this week. Once the contract is received, the engineers can then order the solar panels for installation in early 2026.

VIII. Technology Updates

A. Monthly Reports

Mr. Weiss noted receipt of the reports.

IX. Public Comment

Mr. Carnevale asked whether there will be modifications made to the Main Street and Nutt Road traffic signals to improve congestion in the evening hours. He also thanked the committee for moving the No Red Light on Red in the downtown forward.

Mr. Saneck repeated his questions regarding the Right of Way on Fillmore Street Project.

X. Adjournment at 7:35 by Ms. Burckley.

Next Meeting Date: Tuesday, January 20, 2026, immediately following the Parks and Recreation Committee which starts at 6:00 pm.